
United Nations A/70/363/Corr.1



Distr.: General 17 November 2015

Original: English

Seventieth session

Agenda item 134

Proposed programme budget for the biennium 2016-2017

Progress in the construction of new office facilities at the Economic Commission for Africa in Addis Ababa, and update on the renovation of conference facilities, including Africa Hall

Report of the Secretary-General

Corrigendum

1. Figure II

Replace figure II with the following

| Project Timeline | | | | | | | | | | | |
|--------------------------------------|------------|------------|-----------|-----------|-----------|-----------|-------|------|------|------|------|
| Activities | 2011 | 2012 | 2013 | 2014 | 2015 | 2016 | 2017 | 2018 | 2019 | 2020 | 2021 |
| Pre-planning | | | | | | | | | | | |
| Preparation and design (Stages 1 and | 2) | | | | | | | | | | |
| Appraisal and design brief | | | | | | | | | | | |
| Concept design | | | | | - | | | | | | |
| Design development | | | | | i | | | | | | |
| Pre-construction (Stage 3) | | | | | | | | | | | |
| Production and tender documentation | | | | | | | | | | | |
| Tender action | | | | | | | | | | | |
| Construction (Stage 4) | | | | | | | | | | | |
| Project closeout (Stage 5) | | | | | i | | | | | | |
| <u>Legend</u> : | | | | | | | | | | | |
| Project schedule envisa | ged in the | previous | report of | the Secre | tary-Gene | ral (A/69 | (359) | | | | |
| Current/revised project s | schedule | (work stag | ge summa | ry) | | | | | | | |
| Current/revised project : | schedule | | | | | | | | | | |





2. Paragraph 70, fourth line

For "the cost of the six positions", read "the cost of the seven positions"

3. Annex IV, paragraph (h)

For 2020 read 2021

2/2